

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023**STATUS OF INDUSTRIAL CORRIDOR PROJECTS – National Industrial Corridor Development Corporation Limited**

<ul style="list-style-type: none"> ▪ Hon'ble CIM reviewed the progress of projects under National Industrial Corridor Programme on 09th November 2023. ▪ SIIT reviewed the progress of projects under National Industrial Corridor Programme on 07th November 2023. ▪ Status of various Industrial Corridor Projects is given as below: 		
1.	Delhi Mumbai Industrial Corridor (DMIC)	<ul style="list-style-type: none"> • Delhi Mumbai Industrial Corridor (DMIC) was the first Industrial Corridor project which was announced and various projects were approved by Govt. of India in 2014-15 wherein substantial progress has been achieved as on date. • While developing the DMIC project, Western Dedicated Freight Corridor (WDFC) has been considered as the transportation backbone.
1.1	Dholera Special Investment Region (DSIR) in Gujarat	<ul style="list-style-type: none"> • DSIR has been planned over an area of approximately 920 sq. km and Phase I Activation area of 22.5 sq.km has been carved out wherein trunk infrastructure works are nearing completion; • Environmental Clearance (EC) for the project has been granted by MoEF&CC on 19th September 2014. • Dholera Industrial City Development Limited (DICDL), Special Purpose Vehicle (SPV) was incorporated on 28th January 2016. • Govt. has approved the tender packages for various infrastructure components amounting to Rs. 2,784.83 Crore divided into five packages for activation area. State Govt. has transferred 48.31 sq. km to DICDL and matching equity amounting to Rs. 2,784.83 Crore has been released. • Out of the 1,000 MW of Solar Park, 300 MW awarded to Tata Solar Power Ltd. has already been commissioned. • As part of external connectivity, a 6-lane greenfield Expressway connecting Ahmedabad to Dholera is being implemented by NHAI. • A greenfield International Airport at Dholera is being implemented by Dholera International Airport Company Limited (a joint venture company of AAI, GoG & NICDIT) and construction works are underway. • Further, Bhimnath Dholera Rail Line has been approved by the Board of Trustees of NICDIT in its meeting held on 21st September 2021. • A group of 70 + Japanese delegation visited Dholera on 07th-08th November 2023. • A total of 9 plots admeasuring 541 Acre have been allotted in Dholera with in which 510 is Industrial with TATA Chemicals as the anchor investor. • 1009 Acre industrial land is readily available for allotment.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

1.2	Shendra Bidkin Industrial Area (SBIA) in Maharashtra	<ul style="list-style-type: none"> • Part I of SBIA covers an area of 40.2 sq.km. • Aurangabad Industrial Township Limited (AITL), SPV was incorporated on 12th December 2014. • SPV renamed to Maharashtra Industrial Township Limited (MITL) to include other Industrial Corridor projects in the State. • State Govt. has transferred entire 8.39 sq.km land for Shendra Industrial Area and 28.8 sq.km for Bidkin Industrial Area to the SPV. Matching equity amounting to Rs. 602.80 Cr. and 2,397.20 Crore respectively has also been released to the SPV; • For Shendra Industrial Area, GoI has approved the tender packages for various infrastructure components for Rs. 1,533 Crore. Major trunk infrastructure packages have been completed; • EC for the project has been granted by MoEF&CC for Shendra on 18th June 2015 and for Bidkin on 21st February 2017. • Hon'ble Prime Minister has dedicated AURIC Shendra to the Nation on 7th September 2019; • For Bidkin Industrial Area, GoI has approved the infrastructure packages worth Rs. 6,414.21 Crore to be developed in 3 Phases. The trunk infrastructure works for Sector A (10.32 sq.km) have been completed; • A total of 218 plots admeasuring 626 Acre have been allotted in AURIC in which 616 Acre is Industrial with Hyosung (100 Acre) as the anchor investor. 42 companies have started their commercial operations as well • 883 Acre industrial land is readily available for allotment in SBIA.
1.3	Integrated Industrial Township at Greater Noida in Uttar Pradesh	<ul style="list-style-type: none"> • DMIC Integrated Industrial Township Greater Noida Limited SPV was incorporated on 18th March 2014; • Environmental Clearance (EC) for the project has been granted by MoEF&CC on 27th November 2017. • Land admeasuring 747.5 Acre has been transferred to the SPV of the project and matching equity amounting to Rs. 617.20 Crore has also been released; • GoI has approved the tender packages for various infrastructure components amounting to Rs. 1,097.5 Crore. Major trunk infrastructure works have been completed; • Discussions is under progress for revision in land use of Residential to Industrial use. • A total of 8 plots admeasuring 168 Acre have been allotted with HAIER (123.7 Acre in Sept 2018) as the anchor investor; • 155 Acre Industrial land is readily available for allotment. 2 companies have started their commercial operations as well;

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

1.4	Integrated Industrial Township at Vikram Udyogpuri in Madhya Pradesh	<ul style="list-style-type: none"> • DMIC Vikram Udyogpuri Limited, SPV was incorporated on 18th March 2010. • EC for the project has been granted by State Environment Impact Assessment Authority (SEIAA), M.P. on 09th November 2015. • State Govt. has transferred 1,026 Acre land to the SPV and matching equity amounting to Rs. 55.93 Crore has also been released; • Gol has approved the tender packages for various infrastructure components amounting to Rs. 749.1 Crore. Major trunk infrastructure works have been completed; • A total of 39 plots admeasuring 372 Acre have been allotted with AMUL as anchor investor; 5 companies have started their commercial operations as well; • 45 Acre of Industrial Land is readily available for allotment. • Hon'ble Prime Minister dedicated Integrated Industrial Township 'Vikram Udyogpuri' to the nation at Ujjain, Madhya Pradesh on 02nd October 2023.
1.5	Integrated Multimodal Logistics Hub (IMLH) at Nangal Chaudhary in Haryana.	<ul style="list-style-type: none"> • NICDC Haryana Multi Modal Logistic Hub Project Limited, SPV was incorporated on 27th July 2016. • Gol accorded approval for IMLH project on 16th May 2018. • EC for the project has been granted by SEIAA, M.P. on 11th September 2019. • Land admeasuring approx. 886 Acre has been identified in District Mahendergarh for the project and 698 Acre has been transferred to project SPV and matching equity amounting to Rs. 211 Crore has been released by NICDIT; • 390 acre encumbrance free land is being proposed to be developed as Phase - 1A. • External connectivity works related to water, power & road, State Govt. agencies have initiated works on deposit basis. Water supply works have been completed and power & road works are nearing completion. • MoU with DFCCIL for works related to external rail connectivity up to project site on deposit basis has been executed and works are in advanced stage of completion. • Other components of internal infrastructure is proposed to be implemented on PPP mode. • Approx. 158 Acre land is under litigation under Hon'ble High Court of Punjab and Haryana and next date of hearing is on 18th January 2024. • Tender document floated for appointment of Transaction Advisory for IMLH, Nangal Chaudhary on 17th November 2023 with bid due date on 17th December 2023. Pre-bid meeting held on 28th November 2023. • A project review meeting was held between CEO & MD, NICDC and ACS Industries, Haryana on 16th November 2023 with respect to project progress.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

1.6	Multi Modal Logistics Hub (MMLH) at Dadri and Multi Modal Transport Hub (MMTH) at Boraki in Greater Noida, Uttar Pradesh	<ul style="list-style-type: none"> • Govt accorded approval for projects on 30th December 2020. • Out of total land area required for MMLH & MMTH of 478 Ha. 369 Ha is under possession and 83.20 Ha has been recently acquired by State Govt. Further, 26 Ha of land to be acquired by DFCCIL/NCR under Railways Act. • 227.48 Ha land transferred to Project SPV and matching equity amounting to Rs. 853.05 Crore has been released by NICDIT. • For MMLH Project, DFCCIL has accorded approval on the DPR for external rail connectivity from New Dadri Station of WDFC to the project site. • MoU has been executed between Ministry of Railways (MoR) and project SPV (DMIC IITGNL) for development of MMTH and accordingly, the DPR has been submitted to North Central Railways (NCR) for concurrence and approval. • EC for the project has been granted by SEIAA, U.P. on 24th April 2023. • Market sounding exercise for MMLH project has been initiated for developing facilities like warehousing, cold storage, de-stuffing & stuffing, value added packaging areas. Bid documents under finalization by SPV. • LoA has been issued on 31st October 2023 for appointment of General Consultant for MMLH & MMTH, Greater Noida.
1.7	Marwar Industrial Cluster (MIC) in Rajasthan	<ul style="list-style-type: none"> • Consultants have been appointed for detailed master planning and preliminary engineering for an area of 6570 Acre at JPMIA for development in 02 phases. • EC for JPMIA project has been granted by MoEF&CC on 14th July 2017. • SHA/ SSA for KBNIR & JPMIA has been executed. • Rajasthan Industrial Corridor Development Corporation Limited, SPV was incorporated on 15th March 2022. • The State Govt has informed the revised project area to be 8,121 Acre which is proposed to be developed in 03 phases; • Phase A with an area of 1,577 Acre is being developed for which master planning and preliminarily engineering activities have been completed; • JPMIA has been renamed as Marwar Industrial Cluster (MIC) in 10th NICDIT meeting held on 14th December 2022 and Preliminary Design Reports and Cost Estimates for Phase A of MIC was considered and approved.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

1.8	Khushkheda Bhiwadi Neemrana Investment Region (KBNIR) in Rajasthan	<ul style="list-style-type: none"> • Consultants have been appointed for detailed master planning and preliminary engineering for an area of 558 Ha at KBNIR. • EC for the project has been granted by MoEF&CC on 13th October 2014. • State Govt. on 12th October 2020 informed that Development Plan of KBNIR has been notified as Special Investment Region (SIR); • Rajasthan Industrial Corridor Development Corporation Limited, SPV was incorporated on 15th March 2022. • Land acquisition of KBNIR in under progress by the State Govt.
1.9	Dighi Port Industrial Area (DPIA) in Maharashtra	<ul style="list-style-type: none"> • State Govt. in January 2021 has confirmed availability of 2450 Ha (6,056 Acre) of land out of which 2,276 Ha (5,626 Acre) is in possession of State Govt. • The project is envisaged to be developed in 3 Phases with Phase I area of 2,667.05 Acre, Phase II area of 2,109.04 Acre, and Phase III of 1,280.04 Acre. • Consultant has been appointed and detailed master planning and preliminary engineering along with cost estimates has been completed. • Addendum agreement to SHA/SSA executed on 31st March 2022 for execution of project through the existing SPV in the State. • EC for the project has been granted by MoEF&CC on 17th October 2022. • The project proposal has been recommended by NICDIT during the meeting held on 14th December 2022. • Currently finalization of Final PDR is underway.
2.	Amritsar Kolkata Industrial Corridor (AKIC)	<ul style="list-style-type: none"> • The Government of India is developing Amritsar Kolkata Industrial Corridor (AKIC) along the alignment of the Eastern Dedicated Freight Corridor (EDFC), traversing a route length of 1,839 km in six states. EDFC has been considered as the backbone for AKIC. • AKIC will have an influence area across seven states of Punjab, Haryana, Uttar Pradesh, Uttarakhand, Bihar, Jharkhand and West Bengal.
2.1	IMC Khurpia Farm in Uttarakhand	<ul style="list-style-type: none"> • State Govt. has confirmed the availability of 1,002 Acre land for development of Integrated Manufacturing Cluster (IMC) at Khurpia. • Consultant has been appointed and detailed master planning and preliminary engineering along with cost estimates has been completed. • SSA/SHA for the project has been executed on 30th April 2022 and approved by NICDIT on 14th July 2021. • NICDC Uttarakhand Industrial Township Limited, SPV was incorporated 21st October 2022.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

		<ul style="list-style-type: none"> The project proposal has been recommended by NICDIT during the meeting held on 08th June 2022. EC for the project has been granted by SEIAA, Uttarakhand on 09th March 2023.
2.2	IMC Rajpura Patiala in Punjab	<ul style="list-style-type: none"> State Govt. in has confirmed the availability of 1,098 Acre land for the project. Consultant has been appointed and detailed master planning and preliminary engineering along with cost estimates has been completed. NICDC Punjab Industrial Corridor Development Corporation Limited, SPV has been incorporated on 30th December 2022. Terms of References (ToR) for the project has been granted by SEIAA, Punjab on 06th January 2022. Final EIA report submitted to SEIAA, Punjab. EC exemption is being taken up with State Govt. The project proposal has been recommended by NICDIT during the meeting held on 08th June 2022.
2.3	IMC Hisar in Haryana	<ul style="list-style-type: none"> State Govt. has confirmed the availability of 1,605 Acre land as part of Phase 1 for the project; Consultant for carrying out Detailed Master Planning and Preliminary Engineering activities has been appointed and works are under preparation. State Govt. has been requested to expedite the land transfer for project and delegate requisite powers to proposed SPV.
2.4	IMC Agra in Uttar Pradesh	<ul style="list-style-type: none"> IMC at Agra in the State of U.P was included for development under AKIC in the NICDIT meeting held on 14th July 2021; State Govt. in December 2022 has confirmed the availability of 1,058 Acre land for the project; Discussions are underway on draft SHA/SSA. Consultant has been appointed and works related to market demand, detailed master planning, preliminary engineering and cost estimates is under progress. EC for the project has been granted by SEIAA, Uttar Pradesh on 07th November 2023.
2.5	IMC Gaya in Bihar	<ul style="list-style-type: none"> State Govt. in March 2021 has preliminarily identified 1,670 Acre land for the project. Consultant has been appointed and works related to detailed master planning and preliminary engineering along with cost estimates is under progress. Discussions are underway with the State Govt. for finalization of SHA/SSA, external road connectivity to the project site and confirmation on allocation of Water resources & Power supply.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

		<ul style="list-style-type: none"> State Govt. has been requested to expedite transfer land for the project. Govt. of Bihar has been communicated on requirement of approx. 390 acre additional land parcel for better accessibility.
2.6	IMC Prayagraj in Uttar Pradesh	<ul style="list-style-type: none"> Prayagraj brownfield site of 1,140 Acre land area in the State of U.P was included for development under AKIC in the NICDIT meeting held on 14th July 2021; Another site at Prayagraj is also proposed to be taken up for development of Industrial area of approx. 551 acre. Consultant has been appointed and works related to market demand, detailed master planning, preliminary engineering and cost estimates is under progress.
2.7	IMC Jharkhand	<ul style="list-style-type: none"> State Govt. has informed that the earlier site at New Bahri is not available therefore an alternate site is being identified. Project development activities to be initiated after final confirmation of land parcel.
3.	East Coast Industrial Corridor (ECIC) with Vizag- Chennai Industrial Corridor (VCIC) as Phase 1	<ul style="list-style-type: none"> NICDIT had accorded its approval in August, 2019 for development of Vishakhapatnam and Chittoor as priority nodes in Phase-1 of Vizag- Chennai Industrial Corridor (VCIC). For VCIC, NH 16 has been considered as the transportation backbone. State Govt. has also requested for inclusion of Kadappa (Kopparthy) as an additional node in the State of Andhra Pradesh.
3.1	Kopparthy Node in Andhra Pradesh	<ul style="list-style-type: none"> Consultant for Detailed Master Planning and Preliminary Engineering for Kopparthy Node, 5,760 Acre (Andhra Pradesh) has been appointed wherein GoAP proposed 2,595 Acre (approx. 2400 Acre (92%) of land is under possession of State Govt.) of land to be developed under NICDIT framework. ToR for the project has been granted by MoEF&CC on 25th January 2023. Public Hearing held on 08th August 2023. Master Plan for the node has been completed and notification is under progress. Preliminary engineering design and cost estimate is under progress.
3.2	Chittoor Node in Andhra Pradesh	<ul style="list-style-type: none"> Consultants have been appointed for preparation of detailed master planning & preliminary engineering for 8,967 Acre. State Govt. is yet to confirm the land boundaries & parcels along with timelines for acquisition for initiating development activities.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

3.3	Visakhapatnam (Nakapalli Cluster) in Andhra Pradesh	<ul style="list-style-type: none"> • State Govt. had initially identified 4,316 Acre of land for development at Nakkapalli Cluster. Land admeasuring 1,120 Acre (Phase 1) is being developed by GoAP on its own with funding support from ADB. • For remaining land project Development activities are being undertaken by the State Govt. • Area of 3,196 Acre in Phase-II has been proposed by the State Govt. for development under NICDIT framework and project development activities are underway. Detailed proposal from State Govt. is awaited.
4.	Chennai Bengaluru Industrial Corridor (CBIC)	<ul style="list-style-type: none"> • Chennai Bengaluru Industrial Corridor (CBIC) is planned to achieve accelerated development and regional industry agglomeration in the states of Tamil Nadu, Karnataka and Andhra Pradesh. • For CBIC, Bangalore–Chennai Expressway or National Expressway 7 (NE-7) has been considered as the transportation backbone. • Govt. of Tamil Nadu has been communicated to explore the availability of any alternate site for Dharmapuri and Ponneri Node.
4.1	Krishnapatnam Industrial Area in Andhra Pradesh	<ul style="list-style-type: none"> • Detailed master planning and preliminary engineering activities of total project area of 11,095 Acre have been completed; • NICDIT Krishnapatnam Industrial City Development Limited, SPV was incorporated on 07th August 2018. • Gol accorded approval of project on 30th December, 2020 for Phase 1 area of 2,500 Acre. • State Govt. has transferred 2,139.15 Acre land to SPV and matching equity amounting to Rs. 533.86 crore has been released; • EC for the project has been granted by MoEF&CC on 10th May 2022. • Tender floated for appointment of EPC Contractor in Krishnapatnam on 26th September 2023 and tender evaluation is in progress.
4.2	Tumakuru Industrial Area in Karnataka	<ul style="list-style-type: none"> • Detailed master planning and preliminary engineering activities of total project area of 8,483 Acre, have been completed; • CBIC Tumakuru Industrial Township Limited, SPV was incorporated on 01st November 2018. • Gol accorded approval for the project on 30th December 2020. • State Govt. has transferred 1,668.30 Acre land to SPV and matching equity amounting to Rs. 586.74 Crore has been released. • EC for the project has been granted by MoEF&CC on 31st August 2021. • EPC Contractor has been appointed in February 2023 and works on ground has been initiated. • Hon'ble Prime Minister laid the foundation stone on 06th February 2023.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

		<ul style="list-style-type: none"> • CEO & MD, NICDC visited the site on 02nd November 2023 along with officials of State Govt. and had a meeting with Principal Secretary, Industries and CEO, KIADB on status of project progress.
5.	Extension of CBIC to Kochi via Coimbatore	<ul style="list-style-type: none"> • As per the perspective plan, the extension of CBIC is aimed at integrating Kerala and western Tamil Nadu with the network of economic and industrial corridors of the country. • For the CBIC extension to Kochi via Coimbatore, NH 544 has been considered as the transportation backbone.
5.1	Palakkad Node in Kerala	<ul style="list-style-type: none"> • Land area of 1,710 acre has been identified and notified by State Govt. and acquisition process underway (80% of land is under possession of State Govt.); • SHA/SSA executed on 22nd October 2020 and The Kerala Industrial Corridor Development Corporation Limited, SPV was incorporated on 21st April 2021. • Consultant has been appointed and detailed master planning and preliminary engineering along with cost estimates has been completed. • The project proposal has been recommended by NICDIT during the meeting held on 14th December 2022. • ToR has been granted by MoEF&CC for IMC Pudussery under Palakkad Node on 23rd January 2023. • ToR has been granted by SEIAA, Kerala for IMC Kannambra under Palakkad Node on 17th June, 2023. • Public Hearing of sites at Pudussery in Kerala, conducted on 30th September 2023.
5.2	Kochi Global City in Kerala	<ul style="list-style-type: none"> • The Cabinet has approved funds for land acquisition. • Forest NOC for the project obtained from Forest Department, Govt. of Kerala. • Detailed Master planning for the land parcels (395 Acre) is under progress.
6.	Bengaluru Mumbai Industrial Corridor (BMIC)	<ul style="list-style-type: none"> • Bengaluru Mumbai Industrial Corridor (BMIC) have an Influence Area spread across the States of Karnataka and Maharashtra and NH 48 has been considered as the transportation backbone.
6.1	Dharwad Node in Karnataka	<ul style="list-style-type: none"> • Consultant for carrying out Detailed Master Planning and Preliminary Engineering activities has been appointed and works are under progress. • Govt. of Karnataka has confirmed the 6,042 Acre of land available for development of industrial node at Dharwad. • State Govt. has been communicated for confirmation on land acquisition status of the project. • Master Planning activities are underway.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

6.2	Satara Node in Maharashtra	<ul style="list-style-type: none"> • Consultant for carrying out Detailed Master Planning and Preliminary Engineering activities has been appointed for Satara node (approx. 12,355 acre). • State Govt. vide letter dated 20th March 2023 has requested to consider Mhaswad Site for development of the project; • Govt. of Maharashtra has been communicated to provide additional details pertaining to the proposed land and map the same on PM GatiShakti NMP/State Master Plan w.r.t. connectivity of infrastructure and other utilities.
7.	Hyderabad Bengaluru Industrial Corridor (HBIC)	<ul style="list-style-type: none"> • NICDIT had approved the inclusion of Hyderabad Bengaluru Industrial Corridor (HBIC), and priority node at Orvakal in the State of Andhra Pradesh. • For HBIC, NH 44 has been considered as the transportation backbone.
7.1	Orvakal Node in Andhra Pradesh	<ul style="list-style-type: none"> • Consultant for Detailed Master Planning and Preliminary Engineering for Orvakal Node, 9,305 Acre has been appointed in January, 2021 wherein GoAP proposed 4,742 Acre of land to be developed under NICDIT framework out of which 2,621 Acre proposed to be developed as Phase 1 Activation Area (2,346 Acre land is under possession of State Govt.) • EC for the Phase 1 Guttapadu Cluster has been granted by MoEF&CC on 11th November 2020. • ToR for Somayajulapalle and Komarolu land parcels admeasuring 2,470 Acre has been granted by MoEF&CC on 10th August 2022. • PDR with cost estimates along with financial model for the land parcels is under finalization.
8.	Hyderabad Nagpur Industrial Corridor (HNIC)	<ul style="list-style-type: none"> • In August 2020, NICDIT approved the proposal of the inclusion of Hyderabad Nagpur Industrial Corridor (HNIC) in the State of Telangana with priority node at Zaheerabad. • For HNIC, NH 44 has been considered as the backbone.
8.1	Zaheerabad Node in Telangana	<ul style="list-style-type: none"> • NICDIT has approved the proposal for development of Zaheerabad Industrial Area, Phase-I area of 3,909 Acre out of (12,635 Acre). • Detailed Project Report and Master Planning has been undertaken by consultant appointed by the State Govt. • NICDIT in its meeting held on 21st September 2021 approved the project proposal for development of Zaheerabad Node.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

Update as on: 30th November, 2023

		<ul style="list-style-type: none"> • EC for the project has been granted by MoEF&CC on 29th April 2022. • Draft SHA/SSA is being negotiated with the State Govt.
9.	Hyderabad Warangal Industrial Corridor (HWIC)	<ul style="list-style-type: none"> • For Hyderabad Warangal Industrial Corridor (HWIC) NH 163 has been considered as the backbone.
10.	Odisha Economic Corridor (OEC)	<ul style="list-style-type: none"> • Odisha Economic Corridor (OEC) is part of the northernmost stretch of the East Coast Industrial Corridor (ECIC). OEC has been envisaged in the State of Odisha, which links up with the VCIC. The Concept Development Plan (CDP) of OEC as part of ECIC has been prepared by Asian Development Bank (ADB). • For OEC, NH 16 has been considered as the transportation backbone. • The proposal with regard inclusion of OEC was placed for the consideration of NICDIT and the same was approved in the meeting held on 19th August 2020. • Consultant appointed for detailed master planning & preliminary engineering for two priority nodes GBK Node (Gopalpur–Bhubaneswar–Kalinganagar) and PKDS Node (Paradip–Kendrapada–Dhamra–Subarnarekha) in Odisha comprising of total area of 11,366 acre and project development activities have been initiated. • Govt. of Odisha has been communicated to provide the details of land parcels at Dhamra & Subarnarekha ports along with their readiness and ownership details to undertake the feasibility study for development of industrial node under OEC and also to explore availability of any alternate site.
11.	Delhi Nagpur Industrial Corridor (DNIC)	<ul style="list-style-type: none"> • DNIC has been conceptualized along the North-South Corridor of DFC. The proposed Industrial Corridor will leverage on the existing NH 44 network and the future North-South DFC. • Consultant appointed for preparation of Perspective Plan for overall DNIC region. • Consultants have initiated discussions with the State Govt. departments for finalization of land parcels for development under industrial node. • Govt. of Madhya Pradesh has proposed 04 land parcels to be developed under DNIC project and site assessments are underway. • Govt. of Maharashtra has proposed a land parcel at Wardha adjacent MIDC industrial area at Butibori and site assessment is underway. • Discussions are underway with Govt. of Uttar Pradesh to explore the availability of land parcel in Bundelkhand region.